

月間工程表

工事件名		工期		2023年3月																															備考
境川金森調節池工事その2		2018年10月9日～2024年11月14日		青:予定																															
工種	数量	単位	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		
			水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金		
<b>【調節池ヤード】</b>																																			
主	掘削工	10段掘削	21,500	m3	[Gantt Chart: 2023/3/1 - 2023/3/28]																														
	- - -	基面整正	13,680	m2	[Gantt Chart: 2023/3/1 - 2023/3/28]																														
	- - -	玉石積込搬出(UCRへ)	8,664	m3	[Gantt Chart: 2023/3/1 - 2023/3/28]																														
	土留工(9段目)	アンカー除去(TypeA,B)	1	式	[Gantt Chart: 2023/3/14 - 2023/3/25]																														
		アンカー除去(TypeF)	1	式	[Gantt Chart: 2023/3/27 - 2023/3/31]																														
	- - -	腹起し撤去	54	m	[Gantt Chart: 2023/3/27 - 2023/3/31]																														
	要	本体構築工	均しコンクリート	240	m3	[Gantt Chart: 2023/3/1 - 2023/3/31]																													
		- - -	縁切工	1	式	[Gantt Chart: 2023/3/1 - 2023/3/31]																													
		- - -	枠モルタル工	370	m	[Gantt Chart: 2023/3/1 - 2023/3/31]																													
		- - -	鉄筋工(1BL)	100	t	[Gantt Chart: 2023/3/1 - 2023/3/31]																													
- - -		鉄筋工(2.3BL)	250	t	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
- - -		鉄筋工(4BL)	170	t	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
- - -		鉄筋工(5BL)	270	t	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
- - -		型枠工(2.3BL)	350	m2	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
<b>【土砂搬出ヤード】</b>																																			
運搬工		土砂積込運搬 八王子地区(2)他	274,042	m3	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
<b>【長距離圧送整備】</b>																																			
程	圧送ヤード + 法面部	国道16号切下げ 試掘	1	式	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
	整備工	場内整備	1	式	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
		配管布設	384	m	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
	整備工	配管布設	1,590	m	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
		配管騒音、冷却、水抜き対策	1	式	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
	河川沿い + 中継ヤード	防音対策	280.8	m2	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
		排水処理設備	1	式	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
	- - -	仮設電気	1	式	[Gantt Chart: 2023/3/1 - 2023/3/31]																														
<b>【その他】</b>																																			
環境調査	水位観測 騒音振動調査	1	式	[Gantt Chart: 2023/3/1 - 2023/3/31]																															